

# CHANGE ORDER

Main Line Commercial Pools, Inc.



Project Name & Address:

**John Burke Pool Renovation**

Attn:  
**Fusco Engineering**

Contact: Al Fusco  
 Contract No. AIA  
 Attachments: Yes  
 Date 8/30/2021  
 Change Order 3

Electrical

Discription	Qty	Unit Price	Net Total
<b>Electrical Work Below</b>	1	\$43,500.00	\$43,500.00
1. All EC work to confirm to Article 680 NEC 2. Bonding of pool rebar, pool decks, deck anchors and all other metal within 5ft of the pool. 3. Provide all power wiring, controls, circuits and switches for pole lighting. 4. Power wiring for a new water level controller within the existing filter room. 5. Wiring for new pool flow switch and audible alarm within filter room. 6. Pull necessary permits (fee by owner) 7. Provided an updated electrical certification for new pool electrical items. Existing pool equipment is not included. 8. Electrical inspections and costs any for 3rd party inspections			
Power Wiring for pump startion electrical	1	\$21,923.00	\$21,923.00

Sub Total \$65,423.00  
 15% \$9,813.45  
 Bond 2% \$1,504.00

Signature

Date:

Name:

Company:

\$76,740.45

**CHANGE ORDER**

No. 3

**PROJECT**

**DATE OF ISSUANCE** September 1, 2021

**EFFECTIVE DATE** September 1, 2021

**OWNER** Town of Woodbury

**OWNER's Contractor No.**

**CONTRACTOR** Main Line Commercial Pools, Inc. **ENGINEER** Fusco Engineering and Land Surveying, PC

**You are directed to make the following changes in the Contract Documents.**

**Description:** All electrical work required on original drawings and CO 02.

**Reason for Change Order:**

**Attachments:** (List documents supporting change) Proposal

<p align="center"><b>CHANGE IN CONTRACT PRICE:</b></p> <p>Original Contract Price</p> <p align="right">2,558,000.00</p> <p>\$</p>	<p align="center"><b>CHANGE IN CONTRACT TIMES:</b></p> <p>Original Contract Times</p> <p>Substantial Completion: 180</p> <p>Ready for final payment:</p>
<p>Net changes from previous Change Orders No. to No.</p> <p align="right">161,621.94</p> <p>\$</p>	<p>Net change from previous Change Orders No. to No.</p> <p align="right">0 days</p>
<p>Contract Price prior to this Change Order</p> <p align="right">2,719,621.94</p> <p>\$</p>	<p>Contract Times prior to this Change Order</p> <p>Substantial Completion:</p> <p>Ready for final payment:</p>
<p>Net Increase (decrease) of this Change Order</p> <p align="right">76,740.45</p> <p>\$</p>	<p>Net Increase (decrease) of this Change Order</p> <p align="right">0 days</p>
<p>Contract Price with all approved Change Orders</p> <p align="right">2,796,362.39</p> <p>\$</p>	<p>Contract Times with all approved Change Orders</p> <p>Substantial Completion:</p> <p>Ready for final payment:</p> <p align="right">180 days or dates</p>

**RECOMMENDED:**

By: *Jane Colera*  
 Engineer (Authorized Signature)

Date: 9-2-2021

**ACCEPTED:**

By: *[Signature]*  
 Contractor (Authorized Signature)

Date: 9-2-21

**APPROVED:**

By: \_\_\_\_\_  
 Owner (Authorized Signature)

Date: \_\_\_\_\_